



CARROLL DANIEL
CONSTRUCTION



MILLSIDE ELEMENTARY SCHOOL PROGRESS REPORT SEPTEMBER 6, 2016



STRATTON
CONSTRUCTION SCHEDULING & SEQUENCING

509 CROWE DRIVE
HIGHLANDS, NC 28741
404.944.5298

**Millside Elementary School Progress Report
September 6, 2016**



Main Level



Mockup



Parking



Structure

Action Items



Millside Elementary

#	Orig Date	Description	Responsibility	Original Need Date	Revised Date	Comment
4.0	6/14/16	Masonry	McIntyre	8/16/16	8/24/16	Construct Mockup
			A/E		8/31/16	Review / Approve Mockup
			Haynes	9/28/16	10/3/16	Deliver Face Brick
			Haynes		9/6/16	Deliver Additional Castone Samples
5.1	6/14/16	Structural Steel	Ben-co	8/31/16	8/31/16	Deliver Remaining Tower Steel
			Ben-co	8/29/16	9/6/16	Deliver Roof Frames - 1st Delivery
			Ben-co	8/16/16	9/14/16	Deliver Stair A - Center
			Ben-co	8/25/16	9/19/16	Deliver Structural Steel / Joists /Deck - D
			Ben-co	8/16/16	9/19/16	Deliver Remaining Stairs
			Ben-co		9/19/16	Deliver Gym Acoustical Deck
			Ben-co	8/25/16	9/22/16	Deliver Structural Steel / Joists /Deck - A
7.5	6/14/16	TPO & Builtup Roofing	NBS			Deliver Materials
7.6	8/23/16	Metal Roofing				Deliver
7.9	6/14/16	Exterior Caulking	A/E			Provide Colors
8.1	6/14/16	Frames / Doors / Hardware	Janus Group 8		8/29/16	Deliver HM Frames - B & C
			Janus Group 8	9/22/16		Deliver HM Frames - E & F & A & D
			Janus Group 8			Deliver Hardware
			Janus Group 8			Deliver Doors
			A/E			Provide Wood Door Color
8.4	6/14/16	Glass & Glazing	City Glass			Deliver Aluminum - 2 weeks
						Deliver Glass - 4 weeks

Action Items



Millside Elementary

#	Orig Date	Description	Responsibility	Original Need Date	Revised Date	Comment
9.2	6/14/16	Drywall + Acoustical + EIFS	Simco			Submit Acoustical Panels
9.3	6/14/16	Ceramic Tile	Sub A/E			Submit Porcelain Tile Samples (Recent C.O.) Approve Samples & Data
9.6	6/14/16	Flooring				
9.9	6/14/16	Paint				Submit Samples
12.3	6/14/16	Casework	ACS	8/31/16	9/6/16	Submit S/Ds
14	7/26/16	Elevator	A/E Schindler			Provide Color Selections Deliver Elevator
21	6/14/16	Fire Suppression	GFP	7/29/16 8/26/16	9/9/16 10/7/16	Submit S/Ds to CDCC + State Approve S/Ds
22	6/14/16	Plumbing	Ellard			Deliver Fixtures
11.0	9/6/16	BB Goals				Deliver -6 weeks
11.1	9/6/16	Bleachers				Deliver - 8 weeks



Action Items



Millside Elementary

#	Orig Date	Description	Responsibility	Original Need Date	Revised Date	Comment
23	6/14/16	Mechanical	A/E	9/2/16		Approve Fire Dampers
			C&H Mechanical	9/6/16		Deliver Roof Curbs - 1st Delivery
			C&H / ALC	9/30/16		Submit Controls
			C&H Mechanical	10/3/16		Deliver Fire Dampers
			C&H Mechanical	10/22/16		Deliver Mechanical Room Equipment
			C&H Mechanical	10/27/16		Deliver UDS
			C&H Mechanical	10/27/16		Deliver Kitchen Hood - 4 weeks from Metal Deck
			C&H Mechanical	10/30/16		Deliver WSHPs
			C&H Mechanical	11/27/16		Deliver RTUs
			C&H Mechanical	11/30/16		Deliver Cooling Tower
26	6/14/16	Electrical	Cain / ADS	8/26/16	9/9/16	Submit Fire Alarm S/Ds
			A/E	9/10/16	9/24/16	Approve Fire Alarm S/Ds
			Cain			Deliver Light Fixtures (4 weeks)
			Cain			Deliver Switchgear (8 weeks)
27	6/14/16	Low Voltage (Phone, Data, Security)	Cain	8/25/16		Buyout
			Cain	9/15/16	9/9/16	Submit S/Ds
40	7/26/16	Classroom Wall Mockup	McIntyre	9/9/16		For Roughin Approval
41	7/26/16	Canopy	Haynes	9/2/16		Submit S/Ds
			A/E	9/16/16		Approve S/Ds

Activity ID	Activity Name	Orig Dur	Rem Dur	% Cplt	Start	Finish	September 2016				October 2016				November 2016						
							29	05	12	19	26	03	10	17	24	31	07	14	21	28	
Millside ES Project Schedule 09.06.16																					
Milestones																					
MC.180	2-Story Roof Dry	0	0	0%		07-Oct-16															
MC.140	Building Dry-in	0	0	0%	24-Oct-16																
Procurement																					
Procurement																					
Masonry																					
PC.0420	Fab & Deliver Brick	20	20	0%	01-Sep-16 A	03-Oct-16															
Structural Steel																					
PC.0630	Fabricate & Deliver Structural Steel - A & D	20	13	35%	09-Aug-16 A	22-Sep-16															
PC.0660	Fabricate & Deliver Stair A	15	7	3.33%	18-Aug-16 A	14-Sep-16															
PC.0670	Fabricate & Deliver Stairs B-E	20	13	35%	18-Aug-16 A	22-Sep-16															
Roofing																					
PC.0700	Procure Roofing Materials	10	10	0%	12-Sep-16	23-Sep-16															
Fire Suppression																					
PC.2100	Prepare / Submit Fire Suppression S/Ds	15	4	3.33%	12-Jul-16 A	09-Sep-16															
PC.2120	Procure Fire Suppression Piping (1st Delivery)	5	5	0%	12-Sep-16	16-Sep-16															
PC.2110	Review / Approve Fire Suppression S/Ds	10	10	0%	12-Sep-16	23-Sep-16															
HVAC																					
PC.2650	Procure Roof Curbs	10	5	1.25%	23-Aug-16 A	12-Sep-16															
PC.2520	Procure Boilers	20	34	0%	23-Aug-16 A	21-Oct-16															
PC.2570	Procure Mechanical Pumps	60	34	3.33%	23-Aug-16 A	21-Oct-16															
PC.2580	Procure Kitchen Hood	75	37	1.17%	23-Aug-16 A	27-Oct-16															
PC.2590	Procure UDS	50	38	24%	23-Aug-16 A	27-Oct-16															
PC.2560	Procure WSHPs	54	39	7.78%	23-Aug-16 A	28-Oct-16															
PC.2550	Procure ERUs	40	40	0%	23-Aug-16 A	31-Oct-16															
PC.2540	Procure RTUs	40	58	0%	23-Aug-16 A	28-Nov-16															
PC.2530	Procure Cooling Tower	35	60	0%	23-Aug-16 A	30-Nov-16															
Electrical																					
PC.2630	Procure Electrical Equipment / Switchgear	40	40	0%	06-Sep-16	31-Oct-16															
PC.2620	Fab & Deliver Light Fixtures	40	40	0%	06-Sep-16	31-Oct-16															
PC.2640	Procure Genset	60	60	0%	06-Sep-16	30-Nov-16															
Construction																					
2 Story - Areas "B", "C", "E" & "F"																					
Structure & Exterior Skin - "B", "C", "E" & "F"																					
SX.3180	Metal Deck E&F - C/L 8-42	4	3	25%	03-Sep-16 A	08-Sep-16															

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Orig Dur	Rem Dur	% Cplt	Start	Finish	September 2016					October 2016				November 2016				
							29	05	12	19	26	03	10	17	24	31	07	14	21	
SX.3200	Erect & Detail Struct. Steel B, C, E & F - C/L 43-50	4	4	0%	05-Sep-16 A	09-Sep-16	Erect & Detail Struct. Steel B, C, E & F - C/L 43-50													
SX.3020	Install Roof Joists & Bridging E & F	6	6	0%	05-Sep-16 A	13-Sep-16	Install Roof Joists & Bridging E & F													
SX.3220	Prep & Place SOMD Upper Level - E & F - C/L 8-42	4	4	0%	07-Sep-16	10-Sep-16	Prep & Place SOMD Upper Level - E & F - C/L 8-42													
SX.3210	Metal Deck E & F - C/L 43-50	2	2	0%	08-Sep-16	09-Sep-16	Metal Deck E & F - C/L 43-50													
SX.3060	Place & Detail Roof Metal Deck E & F	5	5	0%	12-Sep-16	16-Sep-16	Place & Detail Roof Metal Deck E & F													
SX.3230	Prep & Place SOMD Upper Level - E & F - C/L 43-50	5	5	0%	12-Sep-16	16-Sep-16	Prep & Place SOMD Upper Level - E & F - C/L 43-50													
SX.3050	Set Stair "A"	2	2	0%	15-Sep-16	16-Sep-16	Set Stair "A"													
SX.3030	Roof Curbs	2	2	0%	19-Sep-16	20-Sep-16	Roof Curbs													
SX.3170	Install Wood Blocking	5	5	0%	19-Sep-16	23-Sep-16	Install Wood Blocking													
SX.3070	Set Stair "B"	2	2	0%	23-Sep-16	26-Sep-16	Set Stair "B"													
SX.3100	TPO Roofing	10	10	0%	26-Sep-16	07-Oct-16	TPO Roofing													
SX.3140	Set Stair "C"	1	1	0%	27-Sep-16	27-Sep-16	Set Stair "C"													
SX.3150	Set Stair "D"	2	2	0%	28-Sep-16	29-Sep-16	Set Stair "D"													
SX.3160	Set Stair "E"	2	2	0%	30-Sep-16	03-Oct-16	Set Stair "E"													
SX.3110	Glass & Glazing	10	10	0%	10-Oct-16	21-Oct-16	Glass & Glazing													
SX.3080	Face Brick	20	20	0%	10-Oct-16	04-Nov-16	Face Brick													
Main Level Classrooms - "B" & "C"		43	43		01-Sep-16 A	03-Nov-16	03-Nov-16, Main													
ML3.2030	Roughin Overhead Electrical	25	19	24%	01-Sep-16 A	30-Sep-16	Roughin Overhead Electrical													
ML3.2050	Inwall Electrical Roughin	25	19	24%	01-Sep-16 A	30-Sep-16	Inwall Electrical Roughin													
ML3.2060	Inwall Plumbing Roughin	15	19	0%	01-Sep-16 A	30-Sep-16	Inwall Plumbing Roughin													
ML3.2010	Main Level CMU	29	24	7.24%	01-Sep-16 A	07-Oct-16	Main Level CMU													
ML3.2020	Roughin Sheetmetal Duct	30	25	5.67%	02-Sep-16 A	10-Oct-16	Roughin Sheetmetal Duct													
ML3.2370	Roughin Fire Protection Piping	10	10	0%	19-Sep-16	30-Sep-16	Roughin Fire Protection Piping													
ML3.2080	Chase Wall CMU	8	8	0%	05-Oct-16	14-Oct-16	Chase Wall CMU													
ML3.2070	Rub / Patch / Point CMU	5	5	0%	11-Oct-16	17-Oct-16	Rub / Patch / Point CMU													
ML3.2120	Blockfill & 1st Coat	3	3	0%	18-Oct-16	20-Oct-16	Blockfill & 1st Coat													
ML3.2110	Frame Hard Ceilings	4	4	0%	21-Oct-16	26-Oct-16	Frame Hard Ceilings													
ML3.2150	Ceiling Grid	5	5	0%	21-Oct-16	27-Oct-16	Ceiling Grid													
ML3.2140	MEPS @ Hard Ceilings	5	5	0%	25-Oct-16	31-Oct-16	MEPS @ Hard Ceilings													
ML3.2170	Mechanical Runouts & Grilles	5	5	0%	28-Oct-16	03-Nov-16	Mechanical Runouts & Grilles													
ML3.2190	Fire Protection Heads	5	5	0%	28-Oct-16	03-Nov-16	Fire Protection Heads													
Main Level Corridor Finishes - "B" & "C"		25	25		10-Oct-16	11-Nov-16	11-Nov-16,													
ML3.2090	Roughin Mechanical Piping	15	15	0%	10-Oct-16	28-Oct-16	Roughin Mechanical Piping													
ML3.2380	Set WSHPs	3	3	0%	31-Oct-16	02-Nov-16	Set WSHPs													
ML3.2130	Roughin Domestic Water Piping	10	10	0%	31-Oct-16	11-Nov-16	Roughin Domestic Water Piping													
Upper Level Classrooms - "E" & "F"		49	49		06-Sep-16	11-Nov-16	11-Nov-16,													

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Orig Dur	Rem Dur	% Cplt	Start	Finish	September 2016					October 2016				November 2016				
							29	05	12	19	26	03	10	17	24	31	07	14	21	28
UL3.3470	Fire Wall CMU C/L 7	5	5	0%	06-Sep-16	12-Sep-16														
UL3.3480	Fire Wall CMU C/L 42	5	5	0%	19-Sep-16	23-Sep-16														
UL3.3050	Roughin Overhead Electrical	10	10	0%	19-Sep-16	30-Sep-16														
UL3.3010	Inwall Electrical Roughin	20	20	0%	10-Oct-16	04-Nov-16														
UL3.3000	Upper Level CMU	25	25	0%	10-Oct-16	11-Nov-16														
UL3.3040	Roughin Sheetmetal Duct	15	15	0%	11-Oct-16	31-Oct-16														
UL3.3020	Inwall Plumbing Roughin	15	15	0%	24-Oct-16	11-Nov-16														
1 Story - Area "D"		50	50		19-Sep-16	29-Nov-16														
Structure / Exterior Skin / Roof - 1 Story - Area "D"		50	50		19-Sep-16	29-Nov-16														
XD.1000	Erect & Detail Structural Steel	15	15	0%	19-Sep-16	07-Oct-16														
XD.1010	Install Roof Joists & Bridging	5	5	0%	10-Oct-16	14-Oct-16														
XD.1020	Install Tectum Roof Panels	5	5	0%	17-Oct-16	21-Oct-16														
XD.1030	Place & Detail Roof Metal Deck	10	10	0%	17-Oct-16	28-Oct-16														
XD.1050	Install Roof Nailers	5	5	0%	31-Oct-16	04-Nov-16														
XD.1060	Exterior CMU	20	20	0%	31-Oct-16	29-Nov-16														
1 Story - Area "A"		20	20		10-Oct-16	04-Nov-16														
Structure / Exterior Skin / Roof - 1 Story - Area "A"		20	20		10-Oct-16	04-Nov-16														
SX.1000	Erect & Detail Structural Steel	10	10	0%	10-Oct-16	21-Oct-16														
SX.1020	Install Roof Joists & Bridging	5	5	0%	24-Oct-16	28-Oct-16														
SX.1150	Install Tectum Roof Panels	5	5	0%	31-Oct-16	04-Nov-16														
SX.1030	Place & Detail Roof Metal Deck	5	5	0%	31-Oct-16	04-Nov-16														



Millside Elementary School

Overall Project Schedule



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Qtr 4, 2016				Qtr 1, 2017			Qtr 2, 2017			Qtr 3, 2017			
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
Millside ES Project Schedule 09.06.16		249	210	12-Jul-16 A	05-Jul-17													05-Jul-17, Millside ES	
Milestones		186	186	07-Oct-16	05-Jul-17													05-Jul-17, Milestones	
MC.180	2-Story Roof Dry	0	0		07-Oct-16	◆ 2-Story Roof Dry													
MC.140	Building Dry-in	0	0	24-Oct-16		◆ Building Dry-in													
MC.160	1 Story Roof Dry	0	0	21-Nov-16		◆ 1 Story Roof Dry													
MC.170	Permanent Power	0	0	12-Jan-17		◆ Permanent Power													
MC.150	Conditioned Air	0	0	18-Apr-17		◆ Conditioned Air													
MC.890	Substantial Completion / C of O	0	0		02-Jun-17	◆ Substantial Completion / C of O													
MC.900	Project Completion	0	0		05-Jul-17	◆ Project Completion													
Procurement		126	87	12-Jul-16 A	11-Jan-17													11-Jan-17, Procurement	
Procurement		126	87	12-Jul-16 A	11-Jan-17													11-Jan-17, Procurement	
Masonry		20	20	01-Sep-16 A	03-Oct-16	03-Oct-16, Masonry													
PC.0420	Fab & Deliver Brick	20	20	01-Sep-16 A	03-Oct-16	Fab & Deliver Brick													
Structural Steel		30	13	09-Aug-16 A	22-Sep-16	22-Sep-16, Structural Steel													
PC.0630	Fabricate & Deliver Structural Steel - A & D	20	13	09-Aug-16 A	22-Sep-16	Fabricate & Deliver Structural Steel - A & D													
PC.0660	Fabricate & Deliver Stair A	15	7	18-Aug-16 A	14-Sep-16	Fabricate & Deliver Stair A													
PC.0670	Fabricate & Deliver Stairs B-E	20	13	18-Aug-16 A	22-Sep-16	Fabricate & Deliver Stairs B-E													
Roofing		10	10	12-Sep-16	23-Sep-16	23-Sep-16, Roofing													
PC.0700	Procure Roofing Materials	10	10	12-Sep-16	23-Sep-16	Procure Roofing Materials													
Fire Suppression		53	14	12-Jul-16 A	23-Sep-16	23-Sep-16, Fire Suppression													
PC.2100	Prepare / Submit Fire Suppression S/Ds	15	4	12-Jul-16 A	09-Sep-16	Prepare / Submit Fire Suppression S/Ds													
PC.2120	Procure Fire Suppression Piping (1st Delivery)	5	5	12-Sep-16	16-Sep-16	Procure Fire Suppression Piping (1st Delivery)													
PC.2110	Review / Approve Fire Suppression S/Ds	10	10	12-Sep-16	23-Sep-16	Review / Approve Fire Suppression S/Ds													
Plumbing		10	10	28-Dec-16	11-Jan-17	11-Jan-17, Plumbing													
PC.2220	Procure Plumbing Fixtures & Equipment	10	10	28-Dec-16	11-Jan-17	Procure Plumbing Fixtures & Equipment													
HVAC		75	60	23-Aug-16 A	30-Nov-16	30-Nov-16, HVAC													
PC.2650	Procure Roof Curbs	10	5	23-Aug-16 A	12-Sep-16	Procure Roof Curbs													
PC.2520	Procure Boilers	20	34	23-Aug-16 A	21-Oct-16	Procure Boilers													
PC.2570	Procure Mechanical Pumps	60	34	23-Aug-16 A	21-Oct-16	Procure Mechanical Pumps													
PC.2580	Procure Kitchen Hood	75	37	23-Aug-16 A	27-Oct-16	Procure Kitchen Hood													
PC.2590	Procure UDS	50	38	23-Aug-16 A	27-Oct-16	Procure UDS													
PC.2560	Procure WSHPs	54	39	23-Aug-16 A	28-Oct-16	Procure WSHPs													
PC.2550	Procure ERUs	40	40	23-Aug-16 A	31-Oct-16	Procure ERUs													
PC.2540	Procure RTUs	40	58	23-Aug-16 A	28-Nov-16	Procure RTUs													
PC.2530	Procure Cooling Tower	35	60	23-Aug-16 A	30-Nov-16	Procure Cooling Tower													
Electrical		60	60	06-Sep-16	30-Nov-16	30-Nov-16, Electrical													
PC.2630	Procure Electrical Equipment / Switchgear	40	40	06-Sep-16	31-Oct-16	Procure Electrical Equipment / Switchgear													
PC.2620	Fab & Deliver Light Fixtures	40	40	06-Sep-16	31-Oct-16	Fab & Deliver Light Fixtures													
PC.2640	Procure Genset	60	60	06-Sep-16	30-Nov-16	Procure Genset													
Construction		185	185	01-Sep-16 A	30-May-17													30-May-17, Construction	
2 Story - Areas "B", "C", "E" & "F"		111	111	01-Sep-16 A	14-Feb-17													14-Feb-17, 2 Story - Areas "B", "C", "E" & "F"	
Structure & Exterior Skin - "B", "C", "E" & "F"		69	69	03-Sep-16 A	13-Dec-16													13-Dec-16, Structure & Exterior Skin - "B", "C", "E" & "F"	

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 ▼ Summary
█ Actual Level of Effort
 █ Remaining Work
 ◆ ◆ Milestone



Millside Elementary School

Overall Project Schedule



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Qtr 4, 2016				Qtr 1, 2017			Qtr 2, 2017			Qtr 3, 2017		IP		
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
SX.3180	Metal Deck E&F - C/L 8-42	4	3	03-Sep-16 A	08-Sep-16	█ Metal Deck E&F - C/L 8-42														
SX.3200	Erect & Detail Struct. Steel B, C, E & F - C/L 43-50	4	4	05-Sep-16 A	09-Sep-16	█ Erect & Detail Struct. Steel B, C, E & F - C/L 43-50														
SX.3020	Install Roof Joists & Bridging E & F	6	6	05-Sep-16 A	13-Sep-16	█ Install Roof Joists & Bridging E & F														
SX.3220	Prep & Place SOMD Upper Level - E & F - C/L 8-42	4	4	07-Sep-16	10-Sep-16	█ Prep & Place SOMD Upper Level - E & F - C/L 8-42														
SX.3210	Metal Deck E & F - C/L 43-50	2	2	08-Sep-16	09-Sep-16	█ Metal Deck E & F - C/L 43-50														
SX.3060	Place & Detail Roof Metal Deck E & F	5	5	12-Sep-16	16-Sep-16	█ Place & Detail Roof Metal Deck E & F														
SX.3230	Prep & Place SOMD Upper Level - E & F - C/L 43-50	5	5	12-Sep-16	16-Sep-16	█ Prep & Place SOMD Upper Level - E & F - C/L 43-50														
SX.3050	Set Stair "A"	2	2	15-Sep-16	16-Sep-16	█ Set Stair "A"														
SX.3030	Roof Curbs	2	2	19-Sep-16	20-Sep-16	█ Roof Curbs														
SX.3170	Install Wood Blocking	5	5	19-Sep-16	23-Sep-16	█ Install Wood Blocking														
SX.3070	Set Stair "B"	2	2	23-Sep-16	26-Sep-16	█ Set Stair "B"														
SX.3100	TPO Roofing	10	10	26-Sep-16	07-Oct-16	█ TPO Roofing														
SX.3140	Set Stair "C"	1	1	27-Sep-16	27-Sep-16	█ Set Stair "C"														
SX.3150	Set Stair "D"	2	2	28-Sep-16	29-Sep-16	█ Set Stair "D"														
SX.3160	Set Stair "E"	2	2	30-Sep-16	03-Oct-16	█ Set Stair "E"														
SX.3110	Glass & Glazing	10	10	10-Oct-16	21-Oct-16	█ Glass & Glazing														
SX.3080	Face Brick	20	20	10-Oct-16	04-Nov-16	█ Face Brick														
SX.3090	Set RTUs	1	1	29-Nov-16	29-Nov-16	█ Set RTUs														
SX.3130	Connect RTUs	10	10	30-Nov-16	13-Dec-16	█ Connect RTUs														
Main Level Classrooms - "B" & "C"		97	97	01-Sep-16 A	25-Jan-17	→ 25-Jan-17, Main Level Classrooms - "B" & "C"														
ML3.2030	Roughin Overhead Electrical	25	19	01-Sep-16 A	30-Sep-16	█ Roughin Overhead Electrical														
ML3.2050	Inwall Electrical Roughin	25	19	01-Sep-16 A	30-Sep-16	█ Inwall Electrical Roughin														
ML3.2060	Inwall Plumbing Roughin	15	19	01-Sep-16 A	30-Sep-16	█ Inwall Plumbing Roughin														
ML3.2010	Main Level CMU	29	24	01-Sep-16 A	07-Oct-16	█ Main Level CMU														
ML3.2020	Roughin Sheetmetal Duct	30	25	02-Sep-16 A	10-Oct-16	█ Roughin Sheetmetal Duct														
ML3.2370	Roughin Fire Protection Piping	10	10	19-Sep-16	30-Sep-16	█ Roughin Fire Protection Piping														
ML3.2080	Chase Wall CMU	8	8	05-Oct-16	14-Oct-16	█ Chase Wall CMU														
ML3.2070	Rub / Patch / Point CMU	5	5	11-Oct-16	17-Oct-16	█ Rub / Patch / Point CMU														
ML3.2120	Blockfill & 1st Coat	3	3	18-Oct-16	20-Oct-16	█ Blockfill & 1st Coat														
ML3.2110	Frame Hard Ceilings	4	4	21-Oct-16	26-Oct-16	█ Frame Hard Ceilings														
ML3.2150	Ceiling Grid	5	5	21-Oct-16	27-Oct-16	█ Ceiling Grid														
ML3.2140	MEPS @ Hard Ceilings	5	5	25-Oct-16	31-Oct-16	█ MEPS @ Hard Ceilings														
ML3.2170	Mechanical Runouts & Grilles	5	5	28-Oct-16	03-Nov-16	█ Mechanical Runouts & Grilles														
ML3.2190	Fire Protection Heads	5	5	28-Oct-16	03-Nov-16	█ Fire Protection Heads														
ML3.2180	Hang & Finish Hard Ceilings	4	4	01-Nov-16	04-Nov-16	█ Hang & Finish Hard Ceilings														
ML3.2160	Light Fixtures	5	5	01-Nov-16	07-Nov-16	█ Light Fixtures														
ML3.2210	Prime & 1st Coat Hard Ceilings	2	2	07-Nov-16	08-Nov-16	█ Prime & 1st Coat Hard Ceilings														
ML3.2250	Ceramic Tile Restrooms	10	10	09-Nov-16	22-Nov-16	█ Ceramic Tile Restrooms														
ML3.2260	Ceiling Tile	3	3	14-Dec-16	16-Dec-16	█ Ceiling Tile														
ML3.2270	VCT	10	10	19-Dec-16	04-Jan-17	█ VCT														
ML3.2280	Final Paint	10	10	19-Dec-16	04-Jan-17	█ Final Paint														
ML3.2300	Casework	5	5	05-Jan-17	11-Jan-17	█ Casework														
ML3.2310	Doors & Hardware	5	5	05-Jan-17	11-Jan-17	█ Doors & Hardware														

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 → Summary
█ Actual Level of Effort
 █ Remaining Work
 ◆ ◆ Milestone



Millside Elementary School

Overall Project Schedule



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Qtr 4, 2016				Qtr 1, 2017			Qtr 2, 2017			Qtr 3, 2017		IP
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
ML3.2320	Plumbing Fixtures	5	5	12-Jan-17	18-Jan-17					Plumbing Fixtures								
ML3.2330	Specialties	5	5	12-Jan-17	18-Jan-17					Specialties								
ML3.2340	MEPS Trim	5	5	12-Jan-17	18-Jan-17					MEPS Trim								
ML3.2350	Signage	5	5	12-Jan-17	18-Jan-17					Signage								
ML3.2360	Punchlist	5	5	19-Jan-17	25-Jan-17					Punchlist								
Music & Art Classrooms - Area "B"		64	64	10-Nov-16	14-Feb-17	14-Feb-17, Music & Art Classrooms - Area "B"												
MA.1060	Roughin Overhead Electrical	3	3	10-Nov-16	14-Nov-16					Roughin Overhead Electrical								
MA.1080	Chase Wall Plumbing	5	5	30-Nov-16	06-Dec-16					Chase Wall Plumbing								
MA.1050	Roughin Sheetmetal Duct	10	10	30-Nov-16	13-Dec-16					Roughin Sheetmetal Duct								
MA.1100	Chase Wall CMU	5	5	07-Dec-16	13-Dec-16					Chase Wall CMU								
MA.1110	Blockfill & 1st Coat	5	5	14-Dec-16	20-Dec-16					Blockfill & 1st Coat								
MA.1140	Frame Hard Ceilings	5	5	14-Dec-16	20-Dec-16					Frame Hard Ceilings								
MA.1150	Ceiling Grid	3	3	21-Dec-16	23-Dec-16					Ceiling Grid								
MA.1160	MEPS @ Hard Ceilings	3	3	21-Dec-16	23-Dec-16					MEPS @ Hard Ceilings								
MA.1190	Fire Protection Heads	5	5	28-Dec-16	04-Jan-17					Fire Protection Heads								
MA.1200	Hang & Finish Hard Ceilings	7	7	28-Dec-16	06-Jan-17					Hang & Finish Hard Ceilings								
MA.1170	Light Fixtures	3	3	30-Dec-16	04-Jan-17					Light Fixtures								
MA.1180	Mechanical Runouts & Grilles	3	3	30-Dec-16	04-Jan-17					Mechanical Runouts & Grilles								
MA.1260	Ceiling Tile	5	5	05-Jan-17	11-Jan-17					Ceiling Tile								
MA.1250	Prime & 1st Coat Hard Ceilings	2	2	09-Jan-17	10-Jan-17					Prime & 1st Coat Hard Ceilings								
MA.1270	Ceramic Tile Restrooms	10	10	11-Jan-17	24-Jan-17					Ceramic Tile Restrooms								
MA.1280	VCT	3	3	12-Jan-17	16-Jan-17					VCT								
MA.1290	Final Paint	4	4	12-Jan-17	17-Jan-17					Final Paint								
MA.1320	Doors & Hardware	5	5	17-Jan-17	23-Jan-17					Doors & Hardware								
MA.1360	Signage	5	5	24-Jan-17	30-Jan-17					Signage								
MA.1310	Casework	5	5	25-Jan-17	31-Jan-17					Casework								
MA.1330	Plumbing Fixtures	5	5	01-Feb-17	07-Feb-17					Plumbing Fixtures								
MA.1340	Specialties	5	5	01-Feb-17	07-Feb-17					Specialties								
MA.1350	MEPS Trim	5	5	01-Feb-17	07-Feb-17					MEPS Trim								
MA.1370	Punchlist	5	5	08-Feb-17	14-Feb-17					Punchlist								
Main Level Corridor Finishes - "B" & "C"		50	50	10-Oct-16	20-Dec-16	20-Dec-16, Main Level Corridor Finishes - "B" & "C"												
ML3.2090	Roughin Mechanical Piping	15	15	10-Oct-16	28-Oct-16					Roughin Mechanical Piping								
ML3.2380	Set WSHPs	3	3	31-Oct-16	02-Nov-16					Set WSHPs								
ML3.2130	Roughin Domestic Water Piping	10	10	31-Oct-16	11-Nov-16					Roughin Domestic Water Piping								
ML3.2100	Connect WSHPs	5	5	03-Nov-16	09-Nov-16					Connect WSHPs								
ML3.2200	Ceiling Grid	5	5	14-Nov-16	18-Nov-16					Ceiling Grid								
ML3.2220	Light Fixtures	5	5	21-Nov-16	29-Nov-16					Light Fixtures								
ML3.2230	Mechanical Runouts & Grilles	5	5	21-Nov-16	29-Nov-16					Mechanical Runouts & Grilles								
ML3.2240	Fire Protection Heads	5	5	21-Nov-16	29-Nov-16					Fire Protection Heads								
ML3.2290	Porcelain Tile	15	15	30-Nov-16	20-Dec-16					Porcelain Tile								
Upper Level Classrooms - "E" & "F"		111	111	06-Sep-16	14-Feb-17	14-Feb-17, Upper Level Classrooms - "E" & "F"												
UL3.3470	Fire Wall CMU C/L 7	5	5	06-Sep-16	12-Sep-16					Fire Wall CMU C/L 7								
UL3.3480	Fire Wall CMU C/L 42	5	5	19-Sep-16	23-Sep-16					Fire Wall CMU C/L 42								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 ▶ Summary
█ Actual Level of Effort
 █ Remaining Work
 ◆ ◆ Milestone



Millside Elementary School

Overall Project Schedule



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Qtr 4, 2016				Qtr 1, 2017			Qtr 2, 2017			Qtr 3, 2017		IP			
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug				
UL3.3050	Roughin Overhead Electrical	10	10	19-Sep-16	30-Sep-16	Roughin Overhead Electrical															
UL3.3010	Inwall Electrical Roughin	20	20	10-Oct-16	04-Nov-16	Inwall Electrical Roughin															
UL3.3000	Upper Level CMU	25	25	10-Oct-16	11-Nov-16	Upper Level CMU															
UL3.3040	Roughin Sheetmetal Duct	15	15	11-Oct-16	31-Oct-16	Roughin Sheetmetal Duct															
UL3.3020	Inwall Plumbing Roughin	15	15	24-Oct-16	11-Nov-16	Inwall Plumbing Roughin															
UL3.3080	Roughin Fire Protection Piping	5	5	01-Nov-16	07-Nov-16	Roughin Fire Protection Piping															
UL3.3070	Chase Wall CMU	10	10	14-Nov-16	29-Nov-16	Chase Wall CMU															
UL3.3090	Rub / Patch / Point CMU	5	5	30-Nov-16	06-Dec-16	Rub / Patch / Point CMU															
UL3.3110	Blockfill & 1st Coat	5	5	07-Dec-16	13-Dec-16	Blockfill & 1st Coat															
UL3.3100	Frame Hard Ceilings	5	5	13-Dec-16	19-Dec-16	Frame Hard Ceilings															
UL3.3130	Ceiling Grid	5	5	14-Dec-16	20-Dec-16	Ceiling Grid															
UL3.3120	MEPS @ Hard Ceilings	5	5	20-Dec-16	28-Dec-16	MEPS @ Hard Ceilings															
UL3.3160	Light Fixtures	5	5	21-Dec-16	29-Dec-16	Light Fixtures															
UL3.3170	Mechanical Runouts & Grilles	5	5	21-Dec-16	29-Dec-16	Mechanical Runouts & Grilles															
UL3.3190	Fire Protection Heads	5	5	21-Dec-16	29-Dec-16	Fire Protection Heads															
UL3.3140	Hang & Finish Hard Ceilings	5	5	29-Dec-16	05-Jan-17	Hang & Finish Hard Ceilings															
UL3.3180	Prime & 1st Coat Hard Ceilings	3	3	06-Jan-17	10-Jan-17	Prime & 1st Coat Hard Ceilings															
UL3.3270	Ceiling Tile	5	5	09-Jan-17	13-Jan-17	Ceiling Tile															
UL3.3210	Ceramic Tile Restrooms	10	10	11-Jan-17	24-Jan-17	Ceramic Tile Restrooms															
UL3.3280	VCT	5	5	16-Jan-17	20-Jan-17	VCT															
UL3.3290	Final Paint	5	5	16-Jan-17	20-Jan-17	Final Paint															
UL3.3320	Doors & Hardware	5	5	23-Jan-17	27-Jan-17	Doors & Hardware															
UL3.3310	Casework	5	5	25-Jan-17	31-Jan-17	Casework															
UL3.3360	Signage	5	5	30-Jan-17	03-Feb-17	Signage															
UL3.3330	Plumbing Fixtures	5	5	01-Feb-17	07-Feb-17	Plumbing Fixtures															
UL3.3340	Specialties	5	5	01-Feb-17	07-Feb-17	Specialties															
UL3.3350	MEPS Trim	5	5	01-Feb-17	07-Feb-17	MEPS Trim															
UL3.3370	Punchlist	5	5	08-Feb-17	14-Feb-17	Punchlist															
Upper Level Corridor Finishes - "E" & "F"		57	57	03-Nov-16	27-Jan-17	27-Jan-17, Upper Level Corridor Finishes - "E" & "F"															
UL3.3260	Set WSHPs	3	3	03-Nov-16	07-Nov-16	Set WSHPs															
UL3.3060	Roughin Domestic Water Piping	10	10	14-Nov-16	29-Nov-16	Roughin Domestic Water Piping															
UL3.3150	Roughin Mechanical Piping	10	10	14-Nov-16	29-Nov-16	Roughin Mechanical Piping															
UL3.3220	Connect WSHPs	5	5	30-Nov-16	06-Dec-16	Connect WSHPs															
UL3.3200	Ceiling Grid	5	5	21-Dec-16	29-Dec-16	Ceiling Grid															
UL3.3230	Light Fixtures	5	5	30-Dec-16	06-Jan-17	Light Fixtures															
UL3.3240	Mechanical Runouts & Grilles	5	5	30-Dec-16	06-Jan-17	Mechanical Runouts & Grilles															
UL3.3250	Fire Protection Heads	5	5	30-Dec-16	06-Jan-17	Fire Protection Heads															
UL3.3300	Porcelain Tile	15	15	09-Jan-17	27-Jan-17	Porcelain Tile															
Elevator		10	10	12-Jan-17	25-Jan-17	25-Jan-17, Elevator															
E.2000	Install Elevator	10	10	12-Jan-17	25-Jan-17	Install Elevator															
1 Story - Area "D"		161	161	19-Sep-16	08-May-17	08-May-17, 1 Story - Area "D"															
Structure / Exterior Skin / Roof - 1 Story - Area "D"		141	141	19-Sep-16	10-Apr-17	10-Apr-17, Structure / Exterior Skin / Roof - 1 Story -															
XD.1000	Erect & Detail Structural Steel	15	15	19-Sep-16	07-Oct-16	Erect & Detail Structural Steel															

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 ▶ Summary
█ Actual Level of Effort
 █ Remaining Work
 ◆ ◆ Milestone



Millside Elementary School

Overall Project Schedule



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Qtr 4, 2016				Qtr 1, 2017			Qtr 2, 2017			Qtr 3, 2017		IP	
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
XD.1010	Install Roof Joists & Bridging	5	5	10-Oct-16	14-Oct-16		█												
XD.1020	Install Tectum Roof Panels	5	5	17-Oct-16	21-Oct-16		█												
XD.1030	Place & Detail Roof Metal Deck	10	10	17-Oct-16	28-Oct-16		█												
XD.1050	Install Roof Nailers	5	5	31-Oct-16	04-Nov-16		█												
XD.1060	Exterior CMU	20	20	31-Oct-16	29-Nov-16			█											
XD.1070	TPO Roofing Gym	5	5	07-Nov-16	11-Nov-16			█											
XD.1190	Builtup Roofing - Kitchen / Dining	20	20	07-Nov-16	06-Dec-16			█											
XD.1090	Face Brick @ Cooling Tower	5	5	30-Nov-16	06-Dec-16			█											
XD.1120	Glass & Glazing	10	10	30-Nov-16	13-Dec-16			█											
XD.1110	Rub / Patch / Point CMU	10	10	30-Nov-16	13-Dec-16			█											
XD.1080	Set RTUs	1	1	07-Dec-16	07-Dec-16			█											
XD.1140	Stone - North Elevation	15	15	14-Dec-16	06-Jan-17				█										
XD.1170	Connect RTUs	10	10	21-Dec-16	06-Jan-17				█										
XD.1150	Face Brick	30	30	09-Jan-17	17-Feb-17					█									
XD.1160	Gravel Stop / Coping	10	10	20-Feb-17	03-Mar-17						█								
XD.1180	Startup RTUs	5	5	04-Apr-17	10-Apr-17							█							
Kitchen - Area "D"		82	82	07-Nov-16	07-Mar-17														
K.1050	Roughin Overhead Electrical	5	5	07-Nov-16	11-Nov-16			█											
K.1060	Kitchen CMU	5	5	30-Nov-16	06-Dec-16			█											
K.1040	Kitchen CMU Complete	0	0	07-Dec-16					◆										
K.1010	Sheetmetal Duct Roughin	10	10	07-Dec-16	20-Dec-16				█										
K.1000	Set Kitchen Hood	5	5	21-Dec-16	29-Dec-16				█										
K.1080	Roughin Gas Piping	5	5	21-Dec-16	29-Dec-16				█										
K.1130	Roughin Fire Protection Piping	5	5	21-Dec-16	29-Dec-16				█										
K.1090	Blockfill & 1st Coat	5	5	30-Dec-16	06-Jan-17				█										
K.1180	Epoxy Paint	5	5	09-Jan-17	13-Jan-17				█										
K.1100	Ceiling Grid	5	5	16-Jan-17	20-Jan-17				█										
K.1110	Light Fixtures	5	5	23-Jan-17	27-Jan-17				█										
K.1120	Mechanical Grilles & Runouts	5	5	23-Jan-17	27-Jan-17				█										
K.1140	Fire Protection Branches & Heads	5	5	23-Jan-17	27-Jan-17				█										
K.1150	Kitchen Quarry Tile	10	10	30-Jan-17	10-Feb-17				█										
K.1020	Install Cooler and Freezer	2	2	13-Feb-17	14-Feb-17				█										
K.1160	Set Kitchen Equipment	2	2	13-Feb-17	14-Feb-17				█										
K.1030	Set / Hookup UDS	1	1	14-Feb-17	14-Feb-17				█										
K.1170	Hookup Kitchen Equipment	15	15	15-Feb-17	07-Mar-17				█										
Dining - Area "D"		106	106	07-Dec-16	08-May-17														
D.1000	Dining CMU	10	10	07-Dec-16	20-Dec-16			█											
D.1120	Roughin Sheetmetal Duct	10	10	21-Dec-16	06-Jan-17				█										
D.1130	Roughin Overhead Plumbing	10	10	21-Dec-16	06-Jan-17				█										
D.1140	Roughin Fire Protection	5	5	09-Jan-17	13-Jan-17				█										
D.1010	Metal Stud Columns & Walls	10	10	16-Jan-17	27-Jan-17				█										
D.1020	Roughin Walls	5	5	30-Jan-17	03-Feb-17				█										
D.1030	Hang Walls	5	5	06-Feb-17	10-Feb-17				█										

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 ▶ Summary
█ Actual Level of Effort
 █ Remaining Work
 ◆ ◆ Milestone



Millside Elementary School

Overall Project Schedule



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Qtr 4, 2016				Qtr 1, 2017			Qtr 2, 2017			Qtr 3, 2017	
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
D.1040	Frame Ceilings & Soffits	8	8	13-Feb-17	22-Feb-17							■					
D.1050	Roughin Walls & Soffits	5	5	23-Feb-17	01-Mar-17							■					
D.1060	Hang Ceilings & Soffits	5	5	02-Mar-17	08-Mar-17							■					
D.1070	Finish Drywall	8	8	09-Mar-17	20-Mar-17							■					
D.1080	Prime & 1st Coat Walls	3	3	21-Mar-17	23-Mar-17							■					
D.1090	Ceiling Grid	5	5	24-Mar-17	30-Mar-17							■					
D.1100	Light Fixtures	5	5	28-Mar-17	03-Apr-17							■					
D.1110	Mechanical Runouts & Grilles	5	5	28-Mar-17	03-Apr-17							■					
D.1160	Fire Protection Heads	5	5	28-Mar-17	03-Apr-17							■					
D.1170	Porcelain Floor Tile	10	10	04-Apr-17	17-Apr-17							■					
D.1180	Final Paint	5	5	18-Apr-17	24-Apr-17							■					
D.1190	Ceiling Tile	5	5	25-Apr-17	01-May-17							■					
D.1200	Punchlist	5	5	02-May-17	08-May-17							■					
Mechanical Room - Area "D"		96	96	30-Nov-16	17-Apr-17												
M.1000	F/R/P Equipment Pads	5	5	30-Nov-16	06-Dec-16							■					
M.1010	Set Mechanical Equipment	5	5	07-Dec-16	13-Dec-16							■					
M.1020	Sheetmetal Duct Connections	10	10	14-Dec-16	29-Dec-16							■					
M.1050	Mechanical Piping	10	10	14-Dec-16	29-Dec-16							■					
M.1030	Electrical Connections	5	5	23-Jan-17	27-Jan-17							■					
M.1040	Startup Mechanical Equipment	10	10	04-Apr-17	17-Apr-17							■					
Electrical Room - Area "D"		35	35	30-Nov-16	20-Jan-17												
E.1000	F/R/P Equipment Pads	5	5	30-Nov-16	06-Dec-16							■					
E.1010	Set Switchgear / Panels / Equipment	5	5	07-Dec-16	13-Dec-16							■					
E.1020	Connect Electrical Equipment	15	15	14-Dec-16	06-Jan-17							■					
E.1040	Pull Wire to Site Transformer	3	3	09-Jan-17	11-Jan-17							■					
E.1030	Pull Wire to Branch Panels	10	10	09-Jan-17	20-Jan-17							■					
E.1050	Energize Permanent Power	0	0	12-Jan-17								◆					
Gymnasium - Area "D"		123	123	07-Nov-16	03-May-17												
AC.1050	O/H Electrical Roughin	3	3	07-Nov-16	09-Nov-16							■					
AC.1060	Install Light Fixtures	2	2	10-Nov-16	11-Nov-16							■					
AC.1000	Install Sheetmetal Duct & Seal	5	5	30-Nov-16	06-Dec-16							■					
AC.1010	Fire Protection Roughin	5	5	07-Dec-16	13-Dec-16							■					
AC.1020	Clean & Paint Floor Striping	5	5	18-Apr-17	24-Apr-17							■					
AC.1030	MEPS Trim	2	2	25-Apr-17	26-Apr-17							■					
AC.1040	Punchlist	5	5	27-Apr-17	03-May-17							■					
Corridor Finishes - Area "D"		55	55	21-Nov-16	10-Feb-17												
1C.1070	Set WSHPs	2	2	21-Nov-16	22-Nov-16							■					
1C.1080	Connect WSHPs	10	10	23-Nov-16	08-Dec-16							■					
1C.1060	Domestic Water Piping	10	10	30-Nov-16	13-Dec-16							■					
1C.1050	Mechanical Piping	15	15	30-Nov-16	20-Dec-16							■					
1C.1000	Ceiling Grid	5	5	30-Dec-16	06-Jan-17							■					
1C.1010	Light Fixtures	5	5	09-Jan-17	13-Jan-17							■					
1C.1020	Mechanical Runouts & Grilles	5	5	09-Jan-17	13-Jan-17							■					

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
 ▶ Summary
■ Actual Level of Effort
 ■ Remaining Work
 ◆ ◆ Milestone



Millside Elementary School

Overall Project Schedule



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Qtr 4, 2016				Qtr 1, 2017			Qtr 2, 2017			Qtr 3, 2017	
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
1C.1030	Fire Protection Heads	5	5	09-Jan-17	13-Jan-17					■							
1C.1040	Porcelain Tile	10	10	30-Jan-17	10-Feb-17						■						
1 Story - Area "A"		161	161	10-Oct-16	30-May-17	▶ 30-May-17, 1 Story - Area "A"											
Structure / Exterior Skin / Roof - 1 Story - Area "A"		146	146	10-Oct-16	08-May-17	▶ 08-May-17, Structure / Exterior Skin / Roof											
SX.1000	Erect & Detail Structural Steel	10	10	10-Oct-16	21-Oct-16					■							
SX.1020	Install Roof Joists & Bridging	5	5	24-Oct-16	28-Oct-16					■							
SX.1150	Install Tectum Roof Panels	5	5	31-Oct-16	04-Nov-16					■							
SX.1030	Place & Detail Roof Metal Deck	5	5	31-Oct-16	04-Nov-16					■							
SX.1160	Install Roof Nailers	5	5	07-Nov-16	11-Nov-16					■							
SX.1090	Exterior CMU	15	15	07-Nov-16	29-Nov-16					■							
SX.1040	TPO Roofing	5	5	14-Nov-16	18-Nov-16					■							
SX.1100	Set DOAS	1	1	21-Nov-16	21-Nov-16					■							
SX.1120	Rub / Patch / Point CMU	10	10	30-Nov-16	13-Dec-16					■							
SX.1060	Glass & Glazing	10	10	30-Nov-16	13-Dec-16					■							
SX.1070	Stone - North Elevation	15	15	14-Dec-16	06-Jan-17					■							
SX.1050	Face Brick	20	20	09-Jan-17	03-Feb-17					■							
SX.1080	Gravel Stop Coping	10	10	06-Feb-17	17-Feb-17					■							
SX.1200	Startup VRF System	5	5	02-May-17	08-May-17									■			
Administration - Area "A"		101	101	21-Dec-16	15-May-17	▶ 15-May-17, Administration - Area "A"											
AD.1000	CMU	15	15	21-Dec-16	13-Jan-17					■							
AD.1010	Roughin Sheetmetal Duct	10	10	16-Jan-17	27-Jan-17					■							
AD.1020	Roughin Overhead Plumbing	10	10	16-Jan-17	27-Jan-17					■							
AD.1030	Roughin Fire Protection	10	10	16-Jan-17	27-Jan-17					■							
AD.1040	Set / Duct / Pipe VRUs	10	10	30-Jan-17	10-Feb-17					■							
AD.1050	Metal Stud Columns & Walls	10	10	30-Jan-17	10-Feb-17					■							
AD.1060	Roughin Walls	5	5	13-Feb-17	17-Feb-17					■							
AD.1070	Hang Walls	5	5	20-Feb-17	24-Feb-17					■							
AD.1080	Frame Ceilings & Soffits	8	8	27-Feb-17	08-Mar-17					■							
AD.1090	Roughin Walls & Soffits	5	5	09-Mar-17	15-Mar-17					■							
AD.1100	Hang Ceilings & Soffits	5	5	16-Mar-17	22-Mar-17					■							
AD.1110	Finish Drywall	5	5	23-Mar-17	29-Mar-17					■							
AD.1120	Prime & 1st Coat Walls	3	3	30-Mar-17	03-Apr-17					■							
AD.1130	Ceiling Grid	5	5	04-Apr-17	10-Apr-17					■							
AD.1140	Light Fixtures	5	5	11-Apr-17	17-Apr-17					■							
AD.1150	Mechanical Runouts & Grilles	5	5	11-Apr-17	17-Apr-17					■							
AD.1160	Fire Protection Heads	5	5	11-Apr-17	17-Apr-17					■							
AD.1170	Carpet & VCT	5	5	18-Apr-17	24-Apr-17					■							
AD.1180	Final Paint	5	5	25-Apr-17	01-May-17					■							
AD.1190	Ceiling Tile	5	5	02-May-17	08-May-17					■							
AD.1200	Punchlist	5	5	09-May-17	15-May-17					■							
Media Center - Area "A"		96	96	16-Jan-17	30-May-17	▶ 30-May-17, Media Center - Area "A"											
MC.1000	CMU	10	10	16-Jan-17	27-Jan-17					■							
MC.1010	Roughin Sheetmetal Duct	10	10	30-Jan-17	10-Feb-17					■							

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
 ▶ Summary
■ Actual Level of Effort
 ■ Remaining Work
 ◆ ◆ Milestone



Millside Elementary School

Overall Project Schedule



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Qtr 4, 2016				Qtr 1, 2017			Qtr 2, 2017			Qtr 3, 2017	
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
MC.1020	Roughin Overhead Plumbing	10	10	30-Jan-17	10-Feb-17						█						
MC.1030	Roughin Fire Protection	10	10	30-Jan-17	10-Feb-17						█						
MC.1200	Set / Duct / Pipe VRUs	10	10	13-Feb-17	24-Feb-17						█						
MC.1040	Metal Stud Columns & Walls	10	10	13-Feb-17	24-Feb-17						█						
MC.1050	Roughin Walls	5	5	27-Feb-17	03-Mar-17						█						
MC.1060	Hang Walls	5	5	06-Mar-17	10-Mar-17						█						
MC.1070	Frame Ceilings & Soffits	8	8	13-Mar-17	22-Mar-17						█						
MC.1080	Roughin Walls & Soffits	5	5	23-Mar-17	29-Mar-17						█						
MC.1090	Hang Ceilings & Soffits	5	5	30-Mar-17	05-Apr-17						█						
MC.1100	Finish Drywall	5	5	06-Apr-17	12-Apr-17						█						
MC.1110	Prime & 1st Coat Walls	3	3	13-Apr-17	17-Apr-17						█						
MC.1120	Ceiling Grid	5	5	18-Apr-17	24-Apr-17						█						
MC.1130	Light Fixtures	5	5	25-Apr-17	01-May-17						█						
MC.1140	Mechanical Runouts & Grilles	5	5	25-Apr-17	01-May-17						█						
MC.1150	Fire Protection Heads	5	5	25-Apr-17	01-May-17						█						
MC.1160	Carpet & VCT	5	5	02-May-17	08-May-17							█					
MC.1170	Final Paint	5	5	09-May-17	15-May-17							█					
MC.1180	Ceiling Tile	5	5	16-May-17	22-May-17							█					
MC.1190	Punchlist	5	5	23-May-17	30-May-17							█					
Corridor Finishes - Area "A"		49	49	08-Nov-16	20-Jan-17												
UL3.3380	Set WSHPs	3	3	08-Nov-16	10-Nov-16						█						
UL3.3390	Roughin Domestic Water Piping	10	10	30-Nov-16	13-Dec-16						█						
UL3.3400	Roughin Mechanical Piping	10	10	30-Nov-16	13-Dec-16						█						
UL3.3410	Connect WSHPs	5	5	14-Dec-16	20-Dec-16						█						
UL3.3420	Ceiling Grid	5	5	21-Dec-16	29-Dec-16						█						
UL3.3430	Light Fixtures	5	5	30-Dec-16	06-Jan-17						█						
UL3.3440	Mechanical Runouts & Grilles	5	5	30-Dec-16	06-Jan-17						█						
UL3.3450	Fire Protection Heads	5	5	30-Dec-16	06-Jan-17						█						
UL3.3460	Porcelain Tile	10	10	09-Jan-17	20-Jan-17						█						
Mechanical Yard		41	41	01-Dec-16	31-Jan-17												
MY.1050	Set & Hookup Generator	5	5	01-Dec-16	07-Dec-16						█						
MY.1010	Set Cooling Tower Steel	2	2	23-Jan-17	24-Jan-17						█						
MY.1020	Set Cooling Tower	1	1	25-Jan-17	25-Jan-17						█						
MY.1030	Mechanical Piping to C.T.	2	2	26-Jan-17	27-Jan-17						█						
MY.1040	Electrical to C.T.	2	2	30-Jan-17	31-Jan-17						█						
Hardscape & Landscaping		55	55	13-Feb-17	28-Apr-17												
HL.1000	Sidewalks	20	20	13-Feb-17	10-Mar-17						█						
HL.1010	Landscaping	20	20	13-Mar-17	07-Apr-17						█						
HL.1020	Final Paving	10	10	10-Apr-17	21-Apr-17						█						
HL.1030	Striping	5	5	24-Apr-17	28-Apr-17						█						
Final Inspections & Closeout		32	32	02-May-17	15-Jun-17												
IN.1050	Final CDCC Punchlist	20	20	02-May-17	30-May-17												
IN.1000	Final Inspections	18	18	09-May-17	02-Jun-17												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 Summary
█ Actual Level of Effort
 █ Remaining Work
 ◆ ◆ Milestone



Millside Elementary School Overall Project Schedule



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Qtr 4, 2016				Qtr 1, 2017			Qtr 2, 2017		Qtr 3, 2017		PP
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
IN.1020	Final A/E Punchlist	18	18	09-May-17	02-Jun-17										■ Final A/E Punchlist		
IN.1010	Issue Certificate of Occupancy	0	0		02-Jun-17										◆ Issue Certificate of Occupancy		
IN.1040	Owner Prep	4	4	05-Jun-17	08-Jun-17										■ Owner Prep		
IN.1030	Move-in Furniture	5	5	09-Jun-17	15-Jun-17										■ Move-in Furniture		



Millside Elementary School Progress Report September 6, 2016

Distribution

Adrian Niles	adrian.niles@gcssk12.net
Alan Schuetze	aschuetze@carrolldaniel.com
Alex Burt	alex@bencowelding.com
Ashley Haynes	ahaynes@carrolldaniel.com
Ashlyn Jones	ajones@carrolldaniel.com
Bobby	bobby@simcointeriors.com
Brian Daniel	bdaniel@carrolldaniel.com
Britni Dyer	bdyer@carrolldaniel.com
Bryan Jones	bjones@paveone.com
Chris Erwin	cerwin@carrolldaniel.com
Chris Griner	chris.griner@gcssk12.net
Chuck Satterfield	southerncoatingsllc@gmail.com
Dale Tate	dale.tate@terracon.com
David Hammond	dhammond@simpsontrucking.com
David Hewitt	dhewitt@alcontrols.com
David Stratton	david@strattonscheduling.com
Eric Bourrie	ebourrie@hehodge.com
Heather Abrams	heather@mitchellmetals.net
Helen Yarbrough	hyarbrough@claridgese.com
James Ellard	jellard@hulseysenvironmental.com
Jeff Bruce	jbruce@carrolldaniel.com
Jeff Couch	jcouch@rlrpc.com
John Honaker	jhonakernbs@gmail.com
Jonathan Boldt	jonathan@gainesvillefire.com
Josh McIntyre	jmcintyre@carrolldaniel.com
Ken Bennett	ken@bencowelding.com
Ken Drury	kdrury@hehodge.com
Kevin Cunningham	kcunningham@chmechanical.net
Landon Boyd	lboyd@carrolldaniel.com
Lee Cain	lee.cain@gcssk12.net
Mark Smith	msmith@simpsontrucking.com
Marty Hammond	marty.hammond@atlcasework.com
Rachel Farquhar	rachel@ramfloors.com
Raymond Tafollas	info@tafollasconstruction.com
Richard Owens	rowens@owensequipment.com
Ryan	ryan@masonhall.com
Ryan Howard	cainelectric@att.net
Sam Smith	samcityglass@att.net
Scott Phillips	scott.phillips@terracon.com
Scott Wallace	scott.wallace@us.schindler.com
Steve Forman	s_forman@bellsouth.net
Steve Hix	shix@carrolldaniel.com
Thomas Winfrey	thomas.winfrey@aaacommercialfloors.com
Todd Turner	todd@simcointeriors.com
Tommy Wiley	twiley@carrolldaniel.com
Toni Estrella	tmctile@gmail.com
Tripp Copeland	tcopeland@gsequip.com
Tyler Jarrard	tjarrard@carrolldaniel.com
Wanda Creel	wanda.creel@gcssk12.net